

355 Target Industrial Circle  
Bangor, ME 04401  
Phone:(207) 947-6019  
Fax:(207) 947-3893



# WHOLESALE LAMINATES

460 Riverside Street  
Portland, ME 04103  
Phone:(207) 878-8548  
Fax:(207) 878-8567

## Pre-Template Checklist

This checklist is required information and needs to be completed before a template date is set. It is very important that the client or a representative be present at the time of the template to insure that the tops are made to the specifications required. There are many pre-installation requirements that need to be met in order to expedite the job. **We will not schedule your template until this sheet is complete.**

Dealer \_\_\_\_\_ Job Name \_\_\_\_\_ PO Number \_\_\_\_\_

### Job Site Information:

Primary Contact \_\_\_\_\_  
Address \_\_\_\_\_

Job Site Phone \_\_\_\_\_ Other Contact Phone \_\_\_\_\_


Approximate Date Job will be Ready for Template: \_\_\_\_\_

### Material Information:

- DuPont Corian®
- Soapstone
- Wilsonart® Gibraltar®
- Granite
- Hanstone
- Zodiaq
- Viatera
- Laminate
- Other: \_\_\_\_\_

Color: \_\_\_\_\_

Edge Detail: \_\_\_\_\_



Back Splash:  Cove  Loose  
 None Height \_\_\_\_\_

Sink Make/Model #: \_\_\_\_\_ Color: \_\_\_\_\_

Cook top/Range Make/Model #: \_\_\_\_\_  Slide In  Drop In  Free Standing

Faucet Make/Model #: \_\_\_\_\_ Number of Holes \_\_\_\_\_

This job is a:  New Kitchen  Replacment of Existing Counters

Additional Notes: \_\_\_\_\_

### Requirements:

- Existing Countertops and backsplashes must be removed prior to template.
- Cabinets must be level and secure to within 1/16" for stone tops, 1/8" for all others.
- Overhangs supported. Corbels and Brackets need to be in place.
- Maximum unsupported over hang: Stone 10" (3cm) Solid Surface 12" (1 1/2") Laminate Tops 12" (1 1/2")
- Sinks must be on site, unless BWL is supplying it.
- Faucets, Stove tops/Ranges, and all other appliances such as refrigerators and dishwashers must be on site.
- Farm or Apron sinks must be installed prior to template in their exact position.
- Please note that we will not do a seamless, polished cutout that leaves less than 3" on the front or back rail of a natural stone top. Most slide in ranges require a separate rail behind the range.
- \_\_Outlet cutouts require 'old work' type of boxes in order to allow for some flexibility in the placement.
- Please note that some backsplash installations could require an additional job site visit and additional cost.**
- \_\_Seam locations should be considered before template, as it will have an effect on pricing. Slab size will also limit some seam locations. As the fabricator, BWL has the final determination of seam placement.
- \_\_Radius or clip corners, bullnoses, etc., should be determined prior to template.
- \_\_Arrange for contractors, plumbers, and electricians as needed at the homeowners expense.
- Additional trip charges will be made if these terms and conditions are not met at the time of template or install.**

This information will follow your countertop throughout the entire fabrication and installation process. Any changes should be entered and acknowledged on this sheet.

Customer Signature \_\_\_\_\_ Templater Signature \_\_\_\_\_

Dealer Signature \_\_\_\_\_ Template Date \_\_\_\_\_